

Wappingers CSD District Wide 2013 District Wide Renovations

Phase I Work Status Summary		August 6, 2014		
Building	Trade and Contract No.	Project Scope	Construction Status	Comments
<b>PHASE 1</b>				
John Jay Senior HS	GW1	Wall pads for Gym	Complete	Minor trim work and punch list items remain
Van Wyck Jr HS	GW1	New Gym Bleachers	0% Complete	To be installed during 2014 winter break
Van Wyck Jr HS	GW1	New Gym wall pads	Complete	Minor trim work and punch list items remain
Fishkill Plains ES	GW1	Repair Masonry at back of Gym	Complete	
Myers Corner ES	GW1	Replace Floor Tile in Café.	0% Complete	Work to start August 11, 2014
Myers Corner ES	GW1	Replace Floor Tile in Multi Use room	0% Complete	Work to start August 11, 2014
Myers Corner ES	GW1	Replace Floor Tile in Rms 113, 117	0% Complete	Work to start August 11, 2014
Roy Ketcham HS	GW1	Roof structure reinforcement	75% Complete	To be complete this week
Van Wyck Jr HS	GW1	Roof structure reinforcement	50% complete	To be complete this week
Roy Ketcham HS	H1	Convert to Gas Fuel for Heating	85% Complete	To be complete next week
Brinkerhoff ES	H1	Convert to Gas Fuel for Heating	85% Complete	To be complete next week
Kinry Road ES	H1	Gas Conversion	NA	Removed from scope and added to Phase 2
Oak Grove ES	H1	Convert to Gas Fuel for Heating	85% Complete	To be complete in two weeks
Roy Ketcham HS	R1	Replace Roof at Original Building	60% Complete	On schedule for completion per contract
Main Bus Garage	R1	Replace Roof	0% Complete	Work to start September 2014 per schedule
Van Wyck Jr HS	R2	Replace Roof at Original Building	60% Complete	On schedule for completion per contract
Fishkill ES	R2	Roof Gutters Repair/Replacement	0% Complete	Work to begin 8/18/2014

Roy Ketcham HS	S1	Recoat track	60% Complete	On schedule for 8/14/2014
Roy Ketcham HS	S1	Replace Outside Bleachers	30% Complete	Concrete complete bleachers arriving next week
John Jay Senior HS	S1	Storm Drainage Repair/Replacement	70% complete	Ahead of Schedule
John Jay Senior HS	S1	New Track	50% Complete	On schedule for 8/28/2014
John Jay Senior HS	S1	Widen one Long Jump runway	50% Complete	
John Jay Senior HS	S1	Replace Outside Bleachers: Home	10% Complete	Bleachers arriving next week
John Jay Senior HS	S1	Replace Outside Bleachers Visitors	30% Complete	Concrete complete bleachers arriving next week
Fishkill ES	S1	Storm Drainage Repair/Replacement	0% Complete	Work to start next week
Fishkill Plains ES	S1	Site work at front	50% Complete	
Fishkill Plains ES	S1	Site work at north end	50% Complete	
Oak Grove ES	S1	Storm Drainage Repair/Replacement	90% Complete	
Vassar Road ES	S1	Storm Drainage Repair/Replacement	90% Complete	
Roy Ketcham HS	W1	Replace Windows	0% Complete	Scheduled for Summer 2015
Van Wyck Jr HS	W2	Replace Windows	0% Complete	Scheduled for Summer 2015
Fishkill Plains ES	W1/W2	Replace Windows	0% Complete	Scheduled for Summer 2015
John Jay Senior HS	W1/W2	Replace Cafeteria Windows	0% Complete	Work to start 8/1/2014
Fishkill ES	W1/W2	Replace Windows	0% Complete	Scheduled for September 2014 second shift
James Evans ES	W1/W2	Replace windows	0% Complete	Scheduled for Summer 2015
Oak Grove ES	W1/W2	Replace Windows	0% Complete	Scheduled for Summer 2015
Vassar Road ES	W1/W2	Replace Windows	0% Complete	Scheduled for Summer 2015
<b>PHASE 2</b>				
Fishkill Plains ES	GW,2	Demo Existing Bus Garage	99% Complete	Minor wiring removal to be done