

Wappingers CSD District Wide 2013 District Wide Renovations			
Phase I Work Status Summary			
September 5, 2014			
Building	Trade and Contract No.	Project Scope	Construction Status
PHASE 1			
John Jay Senior HS	GW1	Wall pads for Gym	Complete
Van Wyck Jr HS	GW1	New Gym Bleachers	0% Complete To be installed during 2014 winter break
Van Wyck Jr HS	GW1	New Gym wall pads	Complete
Fishkill Plains ES	GW1	Repair Masonry at back of Gym	Complete
Myers Corner ES	GW1	Replace Floor Tile in Café.	Complete
Myers Corner ES	GW1	Replace Floor Tile in Multi Use room	Complete
Myers Corner ES	GW1	Replace Floor Tile in Rms 113, 117	Complete
Roy Ketcham HS	GW1	Roof structure reinforcement	Complete
Van Wyck Jr HS	GW1	Roof structure reinforcement	Complete
Roy Ketcham HS	H1	Convert to Gas Fuel for Heating	95% Complete
Brinkerhoff ES	H1	Convert to Gas Fuel for Heating	95% Complete
Kinry Road ES	H1	Gas Conversion	NA
Oak Grove ES	H1	Convert to Gas Fuel for Heating	95% Complete Removed from scope and added to Phase 2
Roy Ketcham HS	R1	Replace Roof at Original Building	99% Complete To be complete this Monday
Main Bus Garage	R1	Replace Roof	0% Complete Work to start September 19th (2-3 week process)
Van Wyck Jr HS	R2	Replace Roof at Original Building	99% Complete To be complete Wednesday
Fishkill ES	R2	Roof Gutters Repair/Replacement	70% Complete Gutter arrival in two weeks

Roy Ketcham HS	S1	Recoat track	99% Complete	Line painting remains
Roy Ketcham HS	S1	Replace Outside Bleachers	99% Complete	To be complete today
John Jay Senior HS	S1	Storm Drainage Repair/Replacement	Complete	
John Jay Senior HS	S1	New Track	90% Complete	To be complete next week
John Jay Senior HS	S1	Widen one Long Jump runway	Complete	
John Jay Senior HS	S1	Replace Outside Bleachers: Home	99% Complete	To be complete next week
John Jay Senior HS	S1	Replace Outside Bleachers Visitors	99% Complete	To be complete next week
Fishkill ES	S1	Storm Drainage Repair/Replacement	Complete	
Fishkill Plains ES	S1	Site work at front	Complete	
Fishkill Plains ES	S1	Site work at north end	Complete	
Oak Grove ES	S1	Storm Drainage Repair/Replacement	Complete	
Vassar Road ES	S1	Storm Drainage Repair/Replacement	Complete	
Roy Ketcham HS	W1	Replace Windows	0% Complete	Scheduled for Summer 2015
Van Wyck Jr HS	W2	Replace Windows	0% Complete	Scheduled for Summer 2015
Fishkill Plains ES	W1/W2	Replace Windows	0% Complete	Scheduled for Summer 2015
John Jay Senior HS	W1/W2	Replace Cafeteria Windows	Complete	
Fishkill ES	W1/W2	Replace Windows	0% Complete	Scheduled for Late October 2014 second shift
James Evans ES	W1/W2	Replace windows	0% Complete	Scheduled for Summer 2015
Oak Grove ES	W1/W2	Replace Windows	0% Complete	Scheduled for Summer 2015
Vassar Road ES	W1/W2	Replace Windows	0% Complete	Scheduled after Fishkill Elementary
PHASE 2				
Fishkill Plains ES	GW.2	Demo Existing Bus Garage	100% Complete	