Capital Committee Meeting Minutes 4/4/2014

Attendees: Ron Broas, Daren Lolkema, John Lumina, Jen Oppenheim, Maureen Primrose, John Sharkey, Marilynn Shultz, Antonietta St. George, Philip Zemke and Maryann Zimmerman

Rhinebeck Architecture – John Sharkey and Phil Zemke

- Design schedule is on time and on budget.
- Phase 1 has been approved by SED, the bid process will begin next week. Phase 2 is expected to be approved at the end of July 2014.
- Rhinebeck Architecture updated committee on project scopes and project schedules at each school site using a Power Point presentation (hand out attached)
- The Committee has requested Rhinebeck to write up a Press Release updating the district status of capital projects; committee suggested to include the SED timeline of approval for the district to understand the hold up of projects being started.
- A Pre-bid meeting is scheduled for April 17th at The Roy C. Ketcham Auditorium. Rhinebeck will review scopes with all interested contractors.
- The Bid openings are scheduled for April 30th at the Central Office.



























