



Wappingers Central School District Project Phase Schedule

October 3, 2018

RCK High School	Schedule	Comments
Sitework	Summer 2018	Completed
Field House	Summer 2018	Scheduled to be complete October 2018
Exterior Stair Repairs		Pending cost proposal from contractor
Site Lighting	Summer 2018	Scheduled to be complete October 2018
Music Suite Renovations	Summer 2018	Complete, acoustic panels to be installed December break
Stage Floor Overlay	Summer 2018	Completed
Auditorium Renovations	Summer 2019	
Art/Media/Darkroom Renovations	Summer 2019	
Stage Lighting/Rigging and Audio-Visual	Summer 2019	To be re-bid fall 2018
Ventilation Upgrades to Auditorium/Cafeteria	Summer 2019	
Security Vestible	Summer 2019	Pending release of smart bonds funds
New building Wide Heating and Ventilation Upgrades	Summer 2020-2021	Phase 3
John Jay High School	Schedule	Comments
Sitework	Summer 2018	Completed
Field House	Summer 2018	Completed
Exterior Stair Repairs		Pending cost proposal from contractor
Site Lighting	Summer 2018	Scheduled to be complete October 2018
Exterior Toilet Rooms	Summer 2018	Completed by District
Music Suite Renovations	Summer 2018	Complete, acoustic panels to be installed December break
Auditorium Renovations	Summer 2019	
Art/Media Arts/Ceramics	Summer 2019	
Stage Lighting/Rigging and Audio-Visual	Summer 2019	To be re-bid fall 2018
Ventilation Upgrades to Auditorium/Cafeteria	Summer 2019	
Renovate Toilet Rooms	Summer 2019	To be re-bid fall 2018
Security Vestible	Summer 2019	Pending release of smart bonds funds
New building Wide Heating and Ventilation Upgrades	Summer 2020-2021	Phase 3
New Windows	Summer 2019	Phase 3
Wappingers Junior High School	Schedule	Comments
Boiler Room Upgrades	Summer/Fall 2018	Complete except for controls
Elevator	Summer 2018/2019	Shaft installed and ready for elevator
Wheelchair lift	Summer 2018/2019	Scheduled for Completion during December break
Stage Rigging	Summer 2018	Completed
Building Ventilation Upgrades	Summer 2019	

Wappingers Central School District Project Phase Schedule

October 3, 2018

Van Wyck Junior High School		Schedule	Comments
Security Vestibules	Summer 2019	Pending release of smart bonds funds	
Brinckerhoff Elementary		Schedule	Comments
Chimney Re-pointing	Summer 2018	Completed	
Ventilation Improvements	Summer 2019		
Security Vestible	Summer 2019	Pending release of smart bonds funds	
New Windows	Summer 2019	Phase 3	
Fishkill Elementary		Schedule	Comments
Replace Sanitary Line in Crawlspace	Summer 2018	Complete	
Exterior Handrails	Summer 2019		
Renovate Toilet Rooms	Summer 2019	To be re-bid fall 2018	
Security Vestible	Summer 2019	Pending release of smart bonds funds	
Fishkill Plains Elementary		Schedule	Comments
Exterior Handrails	Summer 2019		
Renovate Toilet Rooms	Summer 2019	To be re-bid fall 2018	
Security Vestible	Summer 2019	Pending release of smart bonds funds	
New Roof	Summer 2019	Phase 3	
Gayhead Elementary		Schedule	Comments
Elevator	Summer 2018/2019	Shaft installed and ready for elevator	
Renovate Toilet Rooms	Summer 2019	To be re-bid fall 2018	
New Acoustic Ceilings in Corridors	Summer 2018	Installed by District	
Security Vestible	Summer 2019	Pending release of smart bonds funds	
New Windows	Summer 2019	Phase 3	
James Evans Elementary		Schedule	Comments
Elevator	Summer 2018/2019	Shaft installed and ready for elevator	
Renovate Library/Art and Faculty Room	Summer 2019		
Corridor Vinyl/ Tile	Summer 2019		
Security Vestible	Summer 2019	Pending release of smart bonds funds	
Kiniry Road Elementary		Schedule	Comments
Security Vestibule	Summer 2019	Pending release of smart bonds funds	
New Windows	Summer 2019	Phase 3	

Wappingers Central School District Project Phase Schedule

October 3, 2018

	Schedule	Comments
Myers Corners Elementary		
Sitework	Summer 2019	Completed
Exterior Stair Repairs		Pending cost proposal from contractor
Interior Handrails	Summer 2019	
Elevator	Summer 2018/2019	Shaft installed and ready for elevator
New building Wide Heating and Ventilation Upgrades	Summer 2020-2021	Phase 3
Security Vestible	Summer 2019	Pending release of smart bonds funds
New Windows	Summer 2019	Phase 3
Oak Grove Elementary	Schedule	Comments
Storm Drainage Line	Summer 2018	Completed
Cafetorium VCT	Summer 2018	Completed
Exterior Stair and Railing Replacement	Summer 2019	
Security Vestible	Summer 2019	Pending release of smart bonds funds
Sheafe Road Elementary	Schedule	Comments
Remove Asbestos Flooring in 4 Classrooms	Summer 2018	Completed. District installed new VCT
Renovate Toilet Rooms	Summer 2019	To be re-bid fall 2018
Security Vestible	Summer 2019	Pending release of smart bonds funds
New Windows	Summer 2019	Phase 3
Vassar Road Elementary	Schedule	Comments
Cafetorium VCT	Summer 2018	Completed
Exterior Ramp	Summer 2019	
Security Vestible	Summer 2019	Pending release of smart bonds funds
Main Garage - WJHS	Schedule	Comments
Replace Roof	Summer 2018	Complete