Capital Committee Meeting

Wednesday, January 8, 2025

Attendees: Dwight Bonk, Ron Broas, Virgil Capollari, Francesco DelliCarpini, Marie Johnson, Daren Lolkema, Michael McFarland, John Sharkey (Rhinebeck Architecture), Eddy Sloshower and Antonietta St. George.

Meeting Begin Time: 9:37 a.m.

Approval of Minutes

Motion to approve the minutes from the meeting on December 5, 2024. Motioned by Marie Johnson, and seconded by Michael McFarland.

All in favor, unanimous

Final Resolution: Motion Carries

Capital Projects Update from John Sharkey Architecture

Capital Projects 2023 – Phase 1

All work has been completed except for the following:

- Kitchen Hoods
 - The kitchen hoods will be done in the Summer of 2025.
- Fishkill Plains Elementary School
 - ➤ The HVAC chiller has been installed, but they need to wait for warmer weather to complete connections and commission. The controls and programming meeting were held this morning.

Capital Project 2023 – Phase 2

The Main Garage renovations are in progress. The interior demolition is 95% completed. Additional concrete infill over slabs will be required due to poor past floor leveling; this is the original garage floor. The contractors are working well together.

• Wappingers Junior High School Auditorium Sound System

- ➤ Hudson Valley Audio/Visual has completed the installation of the sound system.
- Training for the equipment is tentatively scheduled for Thursday, January 9, 2025 at 11:00 a.m.

• John Jay High School Press Box

Construction documents are in progress. Another electric line needs to be run to support the power for the press box and the sound system. The current electrical system at that press box is at capacity; Fellenzer Engineering will be providing an upgraded electrical design.

• Athletic Sound System Equipment

- > John Jay High School
 - The testing of the sound equipment is scheduled for next week.
 - Once the new electrical line has been installed, Starr Technologies will need two weeks to complete and perform final system testing.
- > Roy C. Ketcham High School
 - Installation of speakers is complete.

Myers Corners Elementary School Traffic Survey

 John Sharkey has requested a proposal from a local engineering company, MJ Engineering. The study will include traffic data by the entrance of the Myers Corners Elementary School, especially during student drop-off/pickup. This study will identify issues and determine recommendations for safety improvements.

Rhinebeck Architecture, John Sharkey – Proposed 2025 Capital Project

• The proposed 2025 Capital Project addresses areas for expansions, site and building improvements.

2025 PROPOSED CAPITAL PROJECTS

School	Building/Site Improvements	Estimated
		Construction Cost
Roy C. Ketcham	New artificial turf soccer/softball field with	\$ 9,080,500
High	portable bleachers and lights	
	(8) New tennis courts	
	New fencing at softball field	
	Re-point original brick	
	Replace science wing roof	
	Replace old ceilings	
	Modify toilet rooms for handicap accessibility	
	Replace original electrical panels & upgrade PA	
	Renovate technology classrooms	
	Renovate large group instruction room	
John Jay High	New artificial turf soccer/softball field, portable	\$ 8,561,800
	bleachers and lights	
	Press box/concession stand renovations	
	Additional parking below baseball field	
	Reconstruction of walkway from feature field	
	Potential additional road to Patriot Way	
	Re-point original brick	
	Replace old ceilings	
	Replace original electrical panels	
	Upgrade PA system	
	Renovate technology classrooms	
	Renovate large group instruction room	
	Increase electrical service to building	
Van Wyck Junior	Two-story addition 23,650 gsf	\$ 33,189,000
High	Reconstruct fields for proper drainage	
	New basketball court	
	Add athletic field lighting	
	New press box/concession stand, portable	
	bleachers and walking track	
	Reconstruct back drive loop, improve drop-off	
	parking	
	Re-point original brick	
	Replace old ceilings	
	Modify Toilet Rooms for handicap accessibility	
	Replace original electrical panels	
	Add cooling to the auditorium and gymnasium	

Van Wyck Junior High (cont.)	 Replace steam piping in tunnels, unit ventilators and add exhaust fans in classrooms Replace asbestos tile at selected classroom floors 	
Wappingers Junior High	 One-story addition 15,680 gsf Two-story addition 18,140 gsf Add athletic field lighting New press box/concession stand and portable bleachers Replace deteriorated entrance steps Potential purchase of adjacent property, feasibility study and assessment to be done. Re-point original brick Replace roof Add cooling to auditorium and gymnasium Replace old ceilings Replace original electrical panels and exit signs Modify health suite and toilet rooms for ADA Re-finish selected classroom wood floors 	\$ 39,609,700
Brinckerhoff Elementary	 Reconstruct driveway & parking lots Reconstruct sidewalks Re-point original brick Replace old ceilings Modify toilet rooms for handicap accessibility Replace original electrical panels & upgrade PA 	\$ 2,463,500
Fishkill Elementary	 Reconstruct driveway & parking lots Reconstruct sidewalks Add exterior lighting Re-point original brick Remove remaining VAT flooring Replace Library Is Upgrade PA System Install main switchgear 	\$ 4,179,500
Fishkill Plains Elementary	 Replace selected original electrical panels Renovate (4) toilet rooms for ADA compliance 	\$ 331,500
Gayhead Elementary	 Upgrade site lighting Re-point original brick Replace old ceilings Add exhaust ventilation, replace RTU's Modify Toilet Rooms for handicap accessibility. 	\$ 3,513,900

00
100
900
400
700
400

RCK Annex	Replace roofUpgrade fire alarm system	\$ 581,100
District Office/Orchard View Alternative High School	 Re-point original brick and CMU Replace air conditioning units Repair exterior stairs 	\$ 110,500
Bus Garage #2 at Wappingers Junior High	Re-point original brickUpgrade emergency lightsReconstruct remaining pavement	\$ 916,500

The committee reviewed the proposed projects and made suggestions and comments:

- During the planning process, the principals should be involved in discussions about project issues before they are finalized.
- Administration of both of the junior highs should go through the plans in detail to confirm everybody's good with the spaces we have.
- Need for ADA Compliant bathrooms and ramp for accessibility to The Roy C. Ketcham's gym.
- They discussed the importance of a competent Construction Manager or Clerk of the Works to oversee the projects.

Eddy Sloshower made a motion that the committee has reviewed and discussed the Project Labor Agreement and will invite the representatives for the PLA to the next Capital Committee Meeting on Wednesday, February 5, 2025 for further conversation. The Committee is not ready at this point to move forward with a PLA because there's still issues related to the scope of the project that need to be discussed and focused on.

Motion to adjourn the Capital Committee Meeting.

Motioned by Michael McFarland, seconded by Marie Johnson.

All in favor, unanimous

Final Resolution: Motion Carries

Meeting End time: 11:02 a.m.

The next meeting is scheduled for Wednesday, February 5, 2025 at 9:30 a.m.